



Consolidated Edison Company
of New York, Inc.
4 Irving Place
New York NY 10003
www.conEd.com

December 14, 2007

Mr. Corey Strub
New York State Department of Public Service
Environmental Compliance Office
Three Empire State Plaza
Albany, NY 12223

**Subject: PSC Case 06-T-0710: M29 Transmission Line Project
Consolidated Edison Company of New York, Inc.
Construction Field Report: No. 1**

Dear Mr. Strub:

In accordance with Ordering Paragraphs 20 and 32 of the M29 Transmission Line Project (the "Project") Article VII Certificate ("Certificate") and Section 14.7 of the approved Environmental Management & Construction Plan ("EM&CP") for the substation portion of the Project, this report summarizes the Project's construction activities and environmental and related compliance efforts from the beginning of Project construction on November 5, 2007 through November 30, 2007. Through the end of November, Project work has been confined to the Academy Substation site.

OVERVIEW OF COMPLIANCE DURING REPORTING PERIOD

Academy Substation Site:

- ◆ There are no compliance issues or incidents to report during this period.

Sprain Brook Substation:

- ◆ There are no compliance issues or incidents to report during this period.

Transmission Feeder Route:

- ◆ No work was conducted pending Commission approval of the revised EM&CP for the transmission line portion of the Project.

DAILY INSPECTION REPORTS ("DIR") AND MONTHLY ENVIRONMENTAL AUDITS ("MEA")

Academy Substation Site:

- DIRs, MEAs and Contractor Field Observation Reports ("CFOR") were completed and logged from November 5 through November 30, 2007.

Sprain Brook Substation:

- Activity at this location has not yet begun.

Transmission Feeder Route:

- No work was conducted pending Commission approval of the revised EM&CP for the transmission line portion of the Project.

PROJECT ACTIVITIES COMPLETED OR ONGOING THIS REPORTING PERIOD

- Con Edison accepted the conditions of the Article VII certificate via letter to the Department dated September 4, 2007.
- A draft notice of the intended date for commencement of construction was provided to the Commission and to NYSDPS staff on September 6, 2007. A final notice was provided to the Commission and to NYSDPS Staff on September 20, 2007.
- A notice of the intended date for commencement of construction was provided to the New York State Department of Transportation, the Cities of Yonkers and New York, the County of Westchester, Manhattan Community Board 12, and elected officials whose districts include the Academy and Sprain Brook Substation sites on September 20, 2007.
- As described in the notice, a toll-free telephone number for the registration of any public complaints associated with the Project has been established, together with a contact number for the Department of Public Service.
- In accordance with Ordering Paragraph 17 of the Certificate, Con Edison's excavation contractor at the Academy Substation site, Persico Contracting & Trucking, Inc. ("Persico"), was provided copies of the Project Article VII Certificate, the Project EM&CP/CSWPP Plan, and 6 NYCRR Parts 700-704.

Academy Substation Site:

- ♦ The New York City Department of Buildings issued an earthworks permit to Persico on October 29, 2007.
- ♦ Commenced and completed construction and installation of tracking pads, silt fencing, and hay bales around the perimeter of the Academy Substation work area.
- ♦ Commenced further exploratory environmental and geotechnical borings to confirm site conditions.
- ♦ Began transport of construction and demolition ("C&D") debris from the site, including obsolete underground facilities.

Sprain Brook Substation:

- ◆ Activity at this location has not yet begun.

Transmission Feeder Route:

- ◆ Test pitting along the approved transmission line route in the City of Yonkers began at the end of November and will continue through March 2008.

PLANNED PROJECT ACTIVITIES THROUGH DECEMBER 31, 2007

Academy Substation Site:

- ◆ Continue transport of C&D debris from the site.
- ◆ Continue exploratory environmental and geotechnical borings to confirm site conditions.

Sprain Brook Substation:

- ◆ No work is scheduled.

Transmission Feeder Route:


- ◆ Test pitting along Project route in the City of Yonkers will continue.

CHANGES

- None.

If you have any questions on this report, please feel free to contact me directly. My phone number is 347-234-0301.

Very truly yours,



Laura Feeney
Chief Construction Inspector
Substation & Transmission Construction

cc: David G. Drexler, Esq. (NYSDPS)
Mr. Ken Franco (NYSDOT)
Mr. Joseph Condon (NYSDOT)
William Plache, Esq. (City of New York)
Mr. Joseph Noto (NYCDOT)
Mr. Kevin Roseman (Westchester County Dept. of Public Works)
Mr. Richard Stiller (Westchester County DOT)
Mr. Joseph Rachiele (City of Yonkers Dept. of Engineering)
Mr. Martin Collins (Manhattan Community Board 12)
Mr. Anthony Perez Cassino (Bronx Community Board 8)
Mr. Peter K. Chan (Con Edison)
Jeffrey L. Riback, Esq. (Con Edison)
Ms. Mayra Linares (Con Edison)