

## Request for an Electric Inspection Checklist

( \_\_\_\_\_ Interim or \_\_\_\_\_ Final Inspection Requested)

**Job Address:** \_\_\_\_\_ **Borough:** \_\_\_\_\_ **Case ID#:** \_\_\_\_\_

**Contractor Name:** \_\_\_\_\_ **Phone Num:** \_\_\_\_\_

**Dates: Faxed:** \_\_\_\_\_ **Inspection Requested:** \_\_\_\_\_ **Confirmed Appt:** \_\_\_\_\_

Any interim or final inspection requests made prior to issuance of our Services Layout (2-80) will be discarded. Upon receipt of the Service Layout, if new duct is required, complete the interim items first and immediately notify the company for a minimum of 30-days is required to coordinate Con Edison street digging activities. Additionally, Con Edison's service work is generally completed within 10-days upon completion of its street digging activity, receipt of "Certificates" and passing Final Inspection. Please indicate "Y" in the applicable box for completed items and "N/A" where items do not apply.

<b>Category</b>	<b>Action Description</b>	<b>Contractor Completed</b>	<b>CE Inspection</b>	
			<b>OK</b>	<b>NG</b>
<b>Interim</b>	Sweep/Sleeve Installed and Grouted Flush			
	Property line Box Installed			
	Curbs, Water and Sewer Installed w/site at Final Grade			
	Current Transformers Installed			
<b>Final</b>	City/UW Certificate Issued (# _____)			
	<b>General</b>	Approved Metering Equipment Installed		
		Meter Pan Bonded, Installed and Wired to Specification		
		Equipment installed to Specification and Part Supplied marked		
		Main Disconnect Switch Installed		
		Water Pipe Ground Installed (within 5 feet of the water service point of entry. Westchester has no constraint on ground location on water service for industrial or commercial application.)		
		Driven Ground Installed		
<b>OH</b>	Customer Property Line Pole Installed			
	Standpipe and Mast Height Installed to Specification			
	Weatherhead and Anchor Bolt Installed to Specification			
	Permanent Connection Made, as per Specification			
<b>UG</b>	End-line Box Installed to Specification			
	Copper Detail, Crabs and Ring Bus Installed to Specification			
	Customer Service/Gap Cables Installed			
	CT Coils and 10-point Wiring Installed to Specification			

Effective September 2005, failed inspections will result in a \$109, plus taxes, service charge to you. Using this checklist can help avoid inspections and delays in service work. We will work with you to help ensure that your job(s) go smoothly and are satisfactorily coordinated with our activities.

CE Inspection Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Fax this form to: Bronx 718/923-7090  
 Brooklyn 718/802-5063  
 Manhattan 212/387-2127

Queens 917/534-4472  
 Staten Island 718/923-7031  
 Westchester 917/534-4014